

# Bridgepoint Hospital Redevelopment Project



# Construction Update

- ▣ Current Progress
  - Construction of Concrete Structure
    - ▣ Structure Complete to Level 3
    - ▣ Level 4 - 80% Complete
    - ▣ Level 5 - 40% Complete
  - Interior Finishes
    - ▣ Drywall Framing
    - ▣ Masonry Wall Construction
  - Administration Building
    - ▣ Selective Interior Demolition
    - ▣ Structural Steel Installation
    - ▣ New Suspended Slab Construction
    - ▣ Interior Block Wall Construction

# Construction Update

- ▣ 3 Month Look-Ahead
  - Continue Construction of Concrete Structure above Grade
    - ▣ Concrete Slab Completion Dates
      - Level 5 – June 2, 2011
      - Level 6 – June 28, 2011
      - Level 7 – July 19, 2011
      - Penthouse – October 14, 2011
  - Interior Finishes
    - ▣ Drywall Framing
    - ▣ Masonry Wall Construction
  - Commence Installation of Curtain Wall

# Construction Update

- ▣ 3 Month Look-Ahead
  - Administration Building
    - ▣ Construct New Suspended Slabs
    - ▣ Interior Drywall Partitions
    - ▣ Ventilation Towers
    - ▣ Major Mechanical Equipment Installation

# Construction Progress



# Construction Progress



# Construction Progress

